


Roanoke River Greenway Status

F



Section: Roanoke County line to Green Hill Park
Status: Conceptual planning as part of 2007 Conceptual Greenway Plan Update. Routing, engineering or right-of-way acquisition has not been initiated.

Section: Green Hill Park
Status: Completed 2008

Section: Mill Lane to Moyer Complex
Status: Salem has completed initial survey and engineering. ROW acquisition underway. TEA funds are available for construction

Section: Moyers Complex (Eddy St.) to Williams Branch
Status: Completed; opened 2002

Section: Salem Park to Salem/City of Roanoke line
Status: Salem is pursuing ROW acquisition, but has run into some resistance.

Section: Salem line to Wasena Park
Status: Greenway will be part of the flood reduction project.

Section: 13th St. to Roanoke County line
Status: City using TEA funds of \$269,000 to include construction and bridge connection to Tinker Creek Greenway. Contract for feasibility study to be let in spring 2008.

Section: Roanoke County line to Blue Ridge Parkway
Status: Master plan completed in 2003. Enhancement funds tentatively approved, to be awarded in June 2008.

Section: Diaguids Lane to Mill Lane
Status: TEA-21 funds of \$232,000 have been awarded for further planning and engineering to determine on which side of river the trail should be located

Section: Williams Branch to Colorado St.
Status: Construction will be delayed until after completion of Colorado St. bridge. Greenway is incorporated as a lane on bridge to be built 2008-2010.

Section: Colorado St. to Salem's Rotary Park
Status: Salem is finalizing ROW acquisition. TEA and VRT funds available for construction, which should begin in July 2008

Section: Wasena Park to pedestrian Bridge at Wiley Dr.
Status: Completed; opened 2005

Section: Carilion Hospital pedestrian bridge to Hamilton Terrace
Status: Carilion and HSMM providing engineering; City doing survey. Construction expected in summer 2008

Section: Pedestrian bridge to Carilion pedestrian bridge
Status: Under construction with flood control project

Section: Blue Ridge Parkway to Franklin County line
Status: Working with NPS and RVRA for section outside of Explore Park. Location within Explore Park on hold.

Section: Hamilton Terrace to 13th St.
Status: Completed as part of flood reduction project; opened 2007

- █ Completed
- █ Right of Way and Engineering in Progress
- █ Planning in Progress
- █ Future Routing



Prepared by the
Roanoke Valley-Alleghany
Regional Commission
May 2008



www.rvarc.org/greenways